

Community Program Advisory Committee Meeting Minutes
May 17, 2005
Creekside

Community Program Advisory Committee Meeting Minutes
Tuesday, May 17, 2005, 12:00 p.m.
Sewer Maintenance Training Room

Committee Members Present: Gary Anderson (Citizen-at-Large), Mike Cassidy (Ottawa River Kleen Up Association Inc.), Jacquelyn McDonald for Steven Thomas (Local 500), Tom Roth (Ottawa River Kleen Up Association Inc.), Sister Barbara Stallman (Clear Water Inc.), Charles Taylor (Citizen-at-Large) and Willie Williams (Citizen-at-Large)

Other Attendees: Sabrina Grimm (Manager, Toledo Waterways Initiative), Jim Hamilton (The Mannik & Smith Group Inc.), Dave Kielmeyer (Funk Luetke Skunda Marketing Inc.), Michele Sijan (Department of Public Utilities Administration), Amber Stark (Funk Luetke Skunda Marketing Inc.), and Robert R. Williams (Director, Toledo Waterways Initiative)

Today's Meeting by Robert R. Williams

- Program Update
- \$161 million in contracts awarded
- Ø Bay View Wastewater Treatment Plant
- Ø Point Place
- Ø River Road
- LTCP/EPA Update
- Next Meeting

Program Update by Robert R. Williams

- 290th Street pump station substantially complete
- Edgewater pump station
- Ø Begin testing in next few weeks
- Ø Complete by early summer
- Ø \$4 million project
- Ø Contractor is Walbridge Aldinger
- Ø Walbridge Aldinger was behind schedule, but now caught up
- Edgewater Construction
- Ø Very difficult project
- Ø Testing 24-inch force main
- Ø Finish soon for the summer

- Ø Resume work winter 2005
- Ø \$2.5 million project - Crestline
- Ø Edgewater Drive is the only road in and out of Point Place
- Ø Largest problem is hooking a pipe up to pump station in front of school
- Ø Very challenging
- Ø Differing opinions from Point Place residents
 - Put down water to keep dust down vs. do not put down water because it makes a mess with mud
 - North Sails One Design Midwest, a Point Place business, wants water put down – they make sails and dust is getting on sails
 - River Road Park project behind Toledo Christian Academy
- Ø Will be completed by winter of 2007
- Ø \$3.6 million project
- Ø Pump station and basin
- Ø E.S. Wagner is the contractor
- Ø Project is going very quickly and very well
 - River Road Project
- Ø Anderzack-Pitzen is the contractor on the new water line and sewer line
- Ø Will eliminate storm sewer overflows to Delaware Creek
- Ø Trying to coordinate work in street to not disturb OLPH
- Ø Water line nearly complete
- Ø Sewer line will be completed by Fall 2005
- Ø \$1.8 million project
 - Beverly Project
- Ø Gleason Construction
 - One worker was injured
- Ø Had to tear out half the street to put in sewer line
- Ø Engineering wants to replace with asphalt street
- Ø Sewers pays ½ and CIP pays ½ to reconstruct street
- Ø Neighbors want concrete street, not asphalt
- Ø General Fund has to come up with large amount of money
- Ø Road was concrete before work began
 - LTCP/EPA
- Ø May need help from Committee members to work with EPA
- Ø Need to eliminate storm sewer overflows
- Ø Do not bypass untreated waste in Plant
- Ø Need to deal with combined sewer overflows into Maumee River, Ottawa River and Swan Creek
- Ø We are building everything that the EPA told us to
- Ø We need to develop a Long Term Control Plan to deal with other issues

- Ø We will submit a plan at the end of July for EPA approval
- Ø \$236 million estimated by City for project
- We will not submit a plan to the EPA that requires more money than our original estimate
- Ø USEPA was in Toledo on Friday, May 13
- Met with their attorneys and engineers
- Ø Affordability issue