



TWI Program Update

On July 10, 2017 at 4 p.m. in City Council Chambers, the City's Toledo Waterways Initiative (TWI) team presented a program update at a public meeting for the Toledo City Council Water Quality, Streets & Infrastructure Committee. Following are the highlights of the update.

- Status of 25 projects in the Consent Decree Long Term Control Plan (LTCP)
 - 18 projects are complete
 - 2 projects are in design
 - 2 projects are under construction
 - 3 projects will begin construction this summer
- TWI recently received bids for the Swan Creek North Sewer Separation and Downtown Storage Basin projects. Construction for these projects will begin this summer. The Swan Creek North Sewer Separation project includes construction items for the Swan Creek South In-System Storage project.
- The Ottawa River Storage Facility at Joe E. Brown Park is scheduled to be complete at the end of this year.
- The International Park Storage Basin is scheduled for completion in October 2018.
- Overall, the TWI Program is 82% complete. With the acceptance of bids for the final two major projects, the projected program cost was updated from the 2010 estimate of \$521 million to \$527 million. The current rate structure will cover the program through to completion.